



TRANSPORTATION BOND PROGRAM

Summary Schedule

	2012				2013				2014				2015				2016				2017				2018				2019				2020				2021															
	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4																
1 Wilson Park/Wash./Willow Traffic Calming	COMPLETED April 2007																																																			
2 Gregg Ave/North St. Intersection	COMPLETED April 2008 \$899,000																																																			
3 Zion Road Ph. I (N. College to Vantage)	COMPLETED 2008 \$2,275,000																																																			
4 College Avenue Phase I (Rock to Maple)	COMPLETED 2009 \$1,841,000																																																			
Mount Comfort Road																																																				
5 Mt Comfort/Shiloh/I540 Int. Alpine to Ruppel	COMPLETED 2010 COMPLETED 2011 \$10,200,000																																																			
6 Cato Springs Road					COMPLETE \$5,591,000																																															
Fayetteville Expressway Economic Corridor																																																				
7A Futrall/North Hills Roundabout					COMPLETE \$2,293,000																																															
7B Highway 71B Flyover Bridge					COMPLETE \$7,987,000																																															
8 Van Asche Dr. (Garland Ave to Gregg Ave)									COMPLETE \$5,308,000																																											
9A Ruppel Road (MLK Blvd to Persimmon St)													COMPLETE \$8,321,000																																							
9B Ruppel Road (Persimmon to Congressional)																																																				
9C Ruppel Road (Starry Night Vw to Mt Comfort)																																																				
10 Maple & Lafayette Historic Bridges																	COMPLETE \$2,333,000																																			
11A Old Wire Road (Old Wire/Mission Intersection)																					COMPLETE \$1,225,000																															
11B Old Wire Road (Mission to Ash)																																																				
11C Old Wire Road (Ash to Stanton)																																																				
11D Old Wire Road (Stanton to Boxwood Sidewalk)																																																				
12 Zion Road Ph. II (Vantage to Crossover)																					Construction Schedule To Be Determined																															
13 Regional Park Access Road																					COMPLETE \$1,410,000																															
14 College Avenue Phase II (Maple to North)																																																				
15 Intersections & Pedestrian Crossings									Various Intersections - To Be Determined																																											
16 Crossover Rd (Township - Joyce) & Garland Ave (North - Melmar) Tree Planting													COMPLETE \$145,000																																							
17 Sain Street Extension (Joyce - Flyover)																																																				
Crossover Tree Planting Phase II & Van Asche Blvd Tree Planting																					TREES & IRRIGATION COMPLETE \$123,000																															
AHTD PROJECTS																																																				
18 Crossover/Hwy 265 (Mission - Joyce Blvd)					COMPLETE \$6,750,000																																															
19 Highway 16 (Armstrong to Stonebridge)													COMPLETE \$5,157,000																																							
20 Garland Avenue (North to Melmar)																					COMPLETE \$6,366,000																															
21 Razorback Rd/Hwy 112 (MLK - Leroy Pond)													COMPLETE \$2,707,000																																							
22 Hwy 112 (Maple St) (Razorback - Garland)																					Construction Schedule To Be Determined																															

Notes: 1) Huntsville (Happy Hollow to Stonebridge) and Fifteenth Street (Happy Hollow to S. College) have been combined and renamed to Highway 16 Improvements, Armstrong to Stonebridge.
 2) AHTD project milestones are included for reference only. The Arkansas Highway and Transportation Department is managing these projects, and the City has little control over the schedule.

LEGEND: Study/Concept. Design Phase Design Phase	Property Acquisition/Preconst. Phase Consultant Procurement Phase	Utility Relocation Phase Construction Phase
---	--	--