



# TRANSPORTATION BOND PROGRAM

## Summary Schedule

Schedule	2008		2009				2010				2011				2012				2013				2014				2015				2016				2017				2018			
	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4								
1 Wilson Park/Wash./Willow Traffic Calming	Actual		COMPLETED April 2007																																							
2 Gregg Ave/North St. Intersection	Actual		COMPLETED April 2008																																							
3 Zion Road Ph. I (N. College to Vantage)	Actual			COMPLETE																																						
4 College Avenue Phase I (Rock to Maple)	Actual				COMPLETE																																					
<b>Mount Comfort Road</b>																																										
5 Mt Comfort/Shiloh/I540 Int.	Actual					COMPLETE																																				
5 Alpine to Ruppel	Actual						COMPLETE																																			
6 Cato Springs Road	Original																																									
	Actual																																									
<b>Fayetteville Expressway Economic Corridor</b>																																										
7A Futrall/North Hills Roundabout	Actual																																									
7B Highway 71B Flyover Bridge	Original																																									
	Actual																																									
8 Van Asche Dr. (Gregg to Howard Nickell)	Original																																									
	Actual																																									
9A Ruppel Road (MLK Blvd to Owl Crk School)	Original																																									
	Actual																																									
9B Ruppel Road (Persimmon to Starry Night Vw)	Original																																									
	Actual																																									
9C Ruppel Road (Starry Night Vw to Mt Comfort)	Original																																									
	Actual																																									
10 Maple & Lafayette Historic Bridges	Original																																									
	Actual																																									
11 Old Wire Road (Mission to Crossover)	Original																																									
	Actual																																									
12 Zion Road Ph. II (Vantage to Crossover)	Original																																									
	Actual																																									
13 Regional Park Access Road	Original																																									
	Actual																																									
14 College Avenue Phase II (Maple to North)	Original																																									
	Actual																																									
15 Intersections & Pedestrian Crossings	Original																																									
	Actual																																									
<b>AHTD PROJECTS</b>																																										
16 Crossover/Hwy 265 (Mission - City Limits)																																										
17 Highway 16 (Armstrong to Stonebridge)																																										
18 Garland Avenue (North to Melmar)																																										

Notes: 1) Huntsville (Happy Hollow to Stonebridge) and Fifteenth Street (Happy Hollow to S. College) have been combined and renamed to Highway 16 Improvements, Armstrong to Stonebridge.  
 2) AHTD project milestones are included for reference only. The Arkansas Highway and Transportation Department is managing these projects, and the City has little control over the schedule.

**LEGEND:**

<span style="color: purple;">■</span> Study/Concept. Design Phase	<span style="color: orange;">■</span> Property Acquisition/Preconst. Phase	<span style="color: yellow;">■</span> Utility Relocation Phase
<span style="color: blue;">■</span> Design Phase	<span style="color: cyan;">■</span> Consultant Procurement Phase	<span style="color: green;">■</span> Construction Phase

As Determined by the Regional Park Schedule

Various Intersections - To Be Determined

Under Construction  
Complete Fall 2014

Under Construction  
Complete Fall 2014

Under Construction  
Complete Spring 2014