



TRANSPORTATION BOND PROGRAM

Summary Schedule

Project	Schedule	2006		2007				2008				2009				2010				2011				2012				2013				2014			
		QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4
1 Wilson Park/Wash./Willow Traffic Calming	Original																																		
	Actual																																		
2 Gregg Ave/North St. Intersection	Original																																		
	Actual																																		
3 Zion Road Ph. I (N. College to Vantage)	Original																																		
	Actual																																		
4 College Avenue Phase I (Rock to Maple)	Original																																		
	Actual																																		
Mount Comfort Road																																			
5 Mt Comfort/Shiloh/I540 Int.	Original																																		
	Actual																																		
Alpine to Ruppel	Original																																		
	Actual																																		
6 Cato Springs Road	Original																																		
	Actual																																		
Fayetteville Expressway Economic Corridor																																			
7 Futrall/North Hills Roundabout	Original																																		
	Actual																																		
8 Highway 71B Flyover Bridge	Original																																		
	Actual																																		
9 Van Asche Dr. (Gregg to Howard Nickell)	Original																																		
	Actual																																		
10 Ruppel Road (6th to Persimmon)	Original																																		
	Actual																																		
11 Garland Avenue (I540 to Howard Nickell)	Original																																		
	Actual																																		
12 Maple & Lafayette Historic Bridges	Original																																		
	Actual																																		
AHTD PROJECTS																																			
13 Crossover (Mission to City Limits)																																			
14 Highway 16 (Armstrong to Stonebridge)																																			
15 Garland (North to Melmar)																																			

FEBRUARY 2013

COMPLETE

COMPLETE

COMPLETE

COMPLETE

COMPLETE

COMPLETE

ON HOLD

Under Construction
Complete Fall 2013

Under Construction
Complete Fall 2014

Under Construction
Complete Spring 2014

Notes: 1) Huntsville (Happy Hollow to Stonebridge) and Fifteenth Street (Happy Hollow to S. College) have been combined and renamed to Highway 16 Improvements, Armstrong to Stonebridge.
2) AHTD project milestones are included for reference only. The Arkansas Highway and Transportation Department is managing these projects, and the City has little control over the schedule.

LEGEND:

Study/Concept. Design Phase	Property Acquisition/Preconst. Phase	Utility Relocation Phase
Design Phase	Consultant Procurement Phase	Construction Phase