



TRANSPORTATION BOND PROGRAM

Summary Schedule

	2009				2010				2011				2012				2013				2014				2015				2016				2017				2018			
	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4	QTR 1	QTR 2	QTR 3	QTR 4				
	APRIL 2016																																							
1 Wilson Park/Wash./Willow Traffic Calming	COMPLETED April 2007																																							
2 Gregg Ave/North St. Intersection	COMPLETED April 2008																																							
3 Zion Road Ph. I (N. College to Vantage)	COMPLETED 2008																																							
4 College Avenue Phase I (Rock to Maple)	COMPLETED 2009																																							
Mount Comfort Road																																								
5 Mt Comfort/Shiloh/I540 Int.	COMPLETED 2010																																							
5 Alpine to Ruppel	COMPLETED 2011																																							
6 Cato Springs Road	COMPLETE																																							
Fayetteville Expressway Economic Corridor																																								
7A Futrall/North Hills Roundabout	COMPLETE																																							
7B Highway 71B Flyover Bridge	COMPLETE																																							
8 Van Asche Dr. (Garland Ave to Gregg Ave)	COMPLETE																																							
9A Ruppel Road (MLK Blvd to Persimmon St)																																								
9B Ruppel Road (Persimmon to Congressional)																																								
9C Ruppel Road (Starry Night Vw to Mt Comfort)																																								
10 Maple & Lafayette Historic Bridges																																								
11A Old Wire Road (Old Wire/Mission Intersection)																																								
11B Old Wire Road (Mission to Ash)																																								
11C Old Wire Road (Ash to Stanton)																																								
11D Old Wire Road (Stanton to Hwy 265 SW)																																								
12 Zion Road Ph. II (Vantage to Crossover)	Construction Schedule To Be Determined																																							
13 Regional Park Access Road																																								
14 College Avenue Phase II (Maple to North)																																								
15 Intersections & Pedestrian Crossings	Various Intersections - To Be Determined																																							
16 Crossover Rd (Township - Joyce) & Garland Ave (North - Melmar) Tree Planting	COMPLETE																																							
17 Sain Street Extension (Joyce - Flyover)																																								
Crossover Tree Planting Phase II & Van Asche Blvd Tree Planting																																								
AHTD PROJECTS																																								
18 Crossover/Hwy 265 (Mission - Joyce Blvd)	COMPLETE																																							
19 Highway 16 (Armstrong to Stonebridge)	COMPLETE																																							
20 Garland Avenue (North to Melmar)	COMPLETE																																							
21 Razorback Rd/Hwy 112 (MLK - Leroy Pond)	COMPLETE																																							
22 Hwy 112 (Maple St) (Razorback - Garland)	Construction Schedule To Be Determined																																							

Notes: 1) Huntsville (Happy Hollow to Stonebridge) and Fifteenth Street (Happy Hollow to S. College) have been combined and renamed to Highway 16 Improvements, Armstrong to Stonebridge.
 2) AHTD project milestones are included for reference only. The Arkansas Highway and Transportation Department is managing these projects, and the City has little control over the schedule.

LEGEND:

 Study/Concept. Design Phase	 Property Acquisition/Preconst. Phase	 Utility Relocation Phase
 Design Phase	 Consultant Procurement Phase	 Construction Phase